
MONTANA DEPARTMENT OF TRANSPORTATION STREAM MITIGATION MONITORING REPORT

*Foy's Bend Fisheries Conservation Area
Flathead County, Montana*



Prepared for:

MONTANA
MDT★
DEPARTMENT OF TRANSPORTATION
2701 Prospect Ave
Helena, MT 59620-1001

Prepared by:



CONFLUENCE
PO Box 1133
Bozeman, MT 59771-1133

December, 2013

MONTANA DEPARTMENT OF TRANSPORTATION

STREAM MITIGATION MONITORING REPORT:

YEAR 2013

*Foy's Bends Fisheries Conservation Area
Flathead County, Montana*

MDT Project Number: NH-MT 5-3(50) 109F
Control Number: 20380013

SPA# MDT-R1-77-2012
USACE Permit No.: NWO-2009-01808-MTM

Prepared for:

MONTANA DEPARTMENT OF TRANSPORTATION
2701 Prospect Ave
Helena, MT 59620-1001

Prepared by:

Confluence Consulting, Inc.
P.O. Box 1133
Bozeman, MT 59771

December 2013

CCI Project No: MDT_.007

TABLE OF CONTENTS

| | | |
|--------|---|----|
| 1.0 | Introduction | 1 |
| 2.0 | Site Location | 3 |
| 3.0 | Monitoring Methods..... | 5 |
| 3.1. | Vegetation Inventory | 5 |
| 3.2. | Streambank Vegetation Composition | 5 |
| 3.3. | Woody Plant Survival Inventory | 5 |
| 3.4. | Noxious Weed Inventory..... | 5 |
| 3.5. | Streambank Performance | 5 |
| 3.6. | Fascine Inspections | 6 |
| 3.7. | Fencing Inspections..... | 6 |
| 3.8. | Photo-Documentation | 6 |
| 3.9. | Wildlife Documentation | 6 |
| 3.10. | Project Area Mapping..... | 6 |
| 4.0 | Results | 6 |
| 4.1. | Riparian and Streambank Vegetation Inventory - Belt Transects | 6 |
| 4.2. | Stream Bank Vegetation Composition | 9 |
| 4.3. | Woody Plant Survival Inventory | 11 |
| 4.4. | Noxious Weed Inventory..... | 11 |
| 4.5. | Streambank Performance | 12 |
| 4.6. | Fascine Inspections | 12 |
| 4.7. | Fencing Inspections..... | 12 |
| 4.8. | Photo-Documentation | 12 |
| 4.9. | Wildlife Documentation | 12 |
| 4.10. | Project Area Mapping..... | 13 |
| 5.0 | Comparison of Results to Performance Standards | 13 |
| 5.1. | Riparian Buffer Success | 15 |
| 5.1.1. | Vegetation Success..... | 15 |
| 5.1.2. | Woody Plant Survival | 15 |
| 5.1. | Bank Restoration Success..... | 15 |
| 5.2. | Vegetation along Streambank..... | 15 |
| 5.3. | Weed Control..... | 15 |
| 5.4. | Photo Documentation | 16 |
| 6.0 | Management and Design Recommendations | 16 |
| 6.1. | Coir Bank Reconstruction Materials..... | 16 |
| 6.2. | Beaver Evidence..... | 16 |
| 6.3. | Thistle Infestations..... | 17 |
| 6.4. | Fence Installation..... | 17 |
| 7.0 | Literature Cited | 17 |

TABLES AND FIGURES

| | |
|---|------------|
| Table 1. Percent cover of vegetation transects at the Foy's Bend stream mitigation site, 2013. | 7 |
| Table 2. Exclosure size (acreage) and total percent riparian cover at the Foy's Bend stream mitigation site, 2013. | 8 |
| Table 3. Area weighted average for riparian and streambank transects at the Foy's Bend stream mitigation site in 2013. | 8 |
| Table 4. Comprehensive list of plant species identified at the Foy's Bend stream mitigation site in 2013. | 9 |
| Table 5. Streambank vegetation species observed in 2013 at the Foy's Bend stream mitigation site. | 10 |
| Table 6. Woody plant survival at the Foy's Bend stream mitigation site in 2013. | 11 |
| Table 7. Weighted average of weed coverage at the Foy's Bend stream mitigation site in 2013. | 12 |
| Table 8. Comprehensive list of wildlife observed at the Foy's Bend stream mitigation site in 2013. | 13 |
| Table 9. Performance of the Foy's Bend mitigation site, 2013. | 14 |
| | |
| Figure 1. Project location of Foy's Bend Fisheries Conservation Area stream mitigation site. | 4 |
| Figure 2. Project Area Site Map 1 | Appendix A |
| Figure 3. Project Area Site Map 2 | Appendix A |
| Figure 4. Project Area Site Map 3 | Appendix A |
| Figure 5. Project Area Site Map 4 | Appendix A |
| Figure 6. Project Area Site Map 5 | Appendix A |

APPENDICES

| |
|---|
| Appendix A: Project Area Maps |
| Appendix B: Reconstructed Bank Profile Plots |
| Appendix C: Riparian Vegetation Transect Data |
| Appendix D: Project Site Photos |
| Appendix E: Foy's Bend Mitigation Design Sheets |

Cover Photo: Vegetation Exclosure 7 at the Foy's Bend FCA stream mitigation site.

1.0 INTRODUCTION

As part of construction of the U.S. 93 Kalispell Bypass and other stream impacts associated with transportation projects in the Kalispell Region, Montana Department of Transportation (MDT) modified a portion of the Flathead River at Foy's Bend Fisheries Conservation Area (FCA) in 2013. The purpose of the Foy's Bend stream mitigation project is to create, enhance, restore, and maintain permanent, naturally self-sustaining, native, or native-like stream and riparian habitat. The project is designed to protect the functional values of riparian lands, floodplains, wetlands, and uplands for the benefit of fish and wildlife habitat, water quality, floodwater retention, groundwater recharge, open space, aesthetic values, and environmental education. The project will be utilized to provide compensatory mitigation for stream impacts associated with transportation projects including the Kalispell Bypass in the Missoula District.

Specific objectives of the Foy's Bend modifications included 6,050 linear feet of riparian buffer and constructing 1,350 linear feet of streambank stabilization utilizing a soil lift and coir fascine. Modification and construction of Foy's Bend, one of the first stream projects implemented by MDT under the new Montana Stream Mitigation Procedures released by the U.S. Army Corps of Engineers (USACE) in 2010, was permitted by USACE permit NWO-2009-01808-MTM on January 16, 2013. Project design details are presented on plan sheets in Appendix E to this report.

This project will assist in creating and enhancing riparian habitat and the broader floodplain associated with the Flathead River that have been subject to human induced activities and provide the eco-region with restored natural habitats. The site had been previously altered for agricultural activities to promote hay production and grazing. It is the intent of the project to:

- Restore the riparian habitats and native plant communities;
- Protect native fish habitat for bull trout and westslope cutthroat trout;
- Create new tree-shrub/riparian stream bank habitat in the general floodplain by replacing the existing hay fields with a variety of woody riparian floodplain vegetation communities;
- Improve Flathead River water quality by stabilizing actively eroding stream banks;
- Improve wildlife habitat in this portion of the Flathead River watershed.

This stream mitigation project is on property owned by Montana Fish, Wildlife, and Parks (FWP). Bonneville Power Administration (BPA) also holds a conservation easement on the property which ensures the property will be protected in perpetuity for fish and wildlife habitat and restricts activities that would negatively impact the conservation values of the property. The FWP has prepared a management plan for the property that further ensures the preservation of these riparian communities that develop within the site.

Specifications of the USACE permit (NWO-2009-01808-MTM) include monitoring of the on and off-site stream mitigation areas for five years following channel reconstruction to determine streambank stability and the success of riparian vegetation establishment.

Quantitative success criteria include:

- 1) **Riparian Buffer Success** will be achieved when woody and riparian vegetation becomes established, and noxious weeds do not exceed 5% cover within the riparian buffer areas. Any area within the creditable buffer area disturbed by the project construction must have at least or greater than 50% aerial cover of beneficial plant species by the end of the monitoring period.
 - a. **Vegetation Success** will be achieved where combined aerial cover of riparian and streambank vegetation communities is greater than or equal to 70% and Montana State-listed noxious weeds do not exceed 5% cover, subject to the woody standards listed below.
 - b. **Woody Plants** - Planted trees and shrubs will be considered successful where they exhibit 50% survival after five years.

- 2) **Bank Restoration Success** will be achieved based upon the rate of erosion encountered during the monitoring period, and will be based upon the assessed proper functioning condition assessment utilization Pritchard, D. et.al. Riparian Management Guide TR1737-15 "A User's Guide to Assessing Proper Functioning Condition and the Supporting Science for Lotic Areas" 1998. The rate of erosion will be determined through the installation of bank pins upon the completion of streambank work, and will be measured annually for a period of 5-years and/or until such time as the bank stabilizes vegetatively.
 - a. Rates of success will be determined by the following ratings:
 - i.) Rate of ≤ 0.5 feet of erosion annually - Functioning*
 - ii.) Rate of ≤ 1.0 foot of erosion annually - Functioning*
 - iii.) Rate of ≤ 1.5 feet of erosion annually - Functioning at Risk*
 - iv.) Rate of ≥ 3 feet of erosion annually - Functioning at Risk or not Functioning*
 - v.) Rate of > 5 feet or more of erosion annually - Not Functioning**
 - b. Ratings for the streambank will be based upon the Proper Functioning Condition ratings that determine if the area is supporting a healthy and stable bank area adjacent to the stream as derived from the ratings found in Pritchard (1998) for a determination of the following -

i.) **Functioning** - Supporting a healthy and stable bank area adjacent to the river

ii.) **Functioning at Risk** - One or more functions of the streambank are adjusting to changes in the design within the reach area, and the area may be trending either towards lower or higher functionality, but more monitoring and/or adaptive management may be needed so that it can support a healthy and stable bank area in the future.

iii.) **Not Functioning** - Measurements of the functions indicate that the site is not achieving functional goals and is not supporting a healthy and stable bank reach that may be trending toward further degradation.

*If the rate of bank erosion is greater than 1 to 2 feet per year due to natural erosive actions, adaptive management will take place.

**If the rate of bank erosion is greater than 3 feet or more due to a single force of nature, such as an ice jam or a significant flood event beyond the normal riverine processes, this will be considered a major force event and restoration actions may not occur.

3) Vegetation along the river bank will be considered successful when banks are vegetated with a majority of deep-rooting riparian plant species having root stability indices greater than or equal to 6 (subject to 1.a and 1.b above).

Additional monitoring requirements include

4) Weed Control will be based upon annual monitoring of the site to determine weed species and degree of infestation within the site, and control measures based upon the monitoring results will be implemented by MDT in cooperation with FWP to minimize and/or eliminate the intrusion of Montana State Listed Noxious weed species within the site.

This report includes the results of the first year monitoring of the Foy's Bend FCA stream mitigation site. The report provides the results of vegetation and streambank erosion monitoring, survey results of a restored streambank along the Flathead River, photo-documentation of the project site, and maps indicating the endpoints of riparian belt transects, streambank surveys, vegetation communities, and noxious weeds.

2.0 SITE LOCATION

The project is located in Sections 26, 27, 34, and 35, Township 28 North, Range 21 West, Flathead County, Montana (Figure 1). The project is located within the boundaries of Watershed #4 - Flathead River Basin, approximately 2 miles southeast of Kalispell on the FWP-owned Foy's Bend FCA property. The project site is approximately 245 acres.




Figure 1. Project location of Foy's Bend Fisheries Conservation Area stream mitigation site.

3.0 MONITORING METHODS

Monitoring field crews visited the project site on September 11-13, 2013 while survey crews visited the site on September 22, 2013. The following data were collected at the Foy's Bend Creek stream mitigation site:

3.1. Vegetation Inventory

A vegetation inventory was accomplished via the use of vegetation transects. Two types of transects were used, riparian vegetation transects within the riparian vegetation exclosures, and one transect along the streambank.

Four riparian belt transects were established; two within fenced exclosures that were planted with woody shrubs, and two within fenced exclosures not planted with riparian shrubs. GPS points were logged at belt transect endpoints, and each endpoint of the riparian transects was marked with a t-post and flagging to allow for relocation during subsequent monitoring events. Field data collection at each transect included aerial percent cover of total vegetation, woody vegetation, and noxious weeds across a 25 foot wide belt centered on the transect line.

One vegetation transect inventory was conducted along the restored streambank. Data collection included aerial percent cover of total vegetation, woody vegetation, and noxious weeds along a 10 foot wide belt along the entire 1350-foot length of the reconstructed streambank.

3.2. Streambank Vegetation Composition

To assess the contribution of streambank vegetation to streambank stability, the streambank vegetation transect was used to document dominant species presence and to compile a comprehensive list of all species present on the bank. This list was assessed against the USFS bank stability rating for known plants (Winward 2000).

3.3. Woody Plant Survival Inventory

The project area was visually inspected to document survival rates of woody vegetation plantings. The inspection included recording the total number of live and dead woody plantings observed along each row of planted shrubs.

3.4. Noxious Weed Inventory

The project site was visually inspected to document the presence of noxious weeds. All noxious weed infestations were mapped on aerial photography, with species, and extents noted. Any isolated occurrences of noxious weeds were noted but not mapped as an infestation.

3.5. Streambank Performance

Thirteen streambank pins were installed along the top of the reconstructed stream bank to enable measurement of bank retreat rates. Bank pins were installed approximately 100 feet apart along the 1350 foot length of the bank.

3.6. Fascine Inspections

All fascines installed along the river bank were inspected to determine whether they were still in place, have shifted, or have been washed away. MDT will be notified if any fascines are deemed failing or at risk of failure.

3.7. Fencing Inspections

All fencing placed by MDT was inspected for damage or wear. If any fencing was determined to be damaged or needing maintenance, it was photographed and noted. MDT was notified of any significant fencing damage.

3.8. Photo-Documentation

The project site was photographed from several locations to document vegetation establishment and stream bank conditions within the project site. All sites selected for photo-documentation were recorded on field maps with headings noted to allow for repetition during subsequent monitoring years.

3.9. Wildlife Documentation

Wildlife use of the project reach was documented by creating a list of all bird, mammal, and herpetile species observed during the site visit. Wildlife species were identified through visual observation, scat, tracks, and observation of nests, burrows, dens, feathers, etc.

3.10. Project Area Mapping

Dominant vegetation communities within the project area were mapped on aerial photos to document vegetative establishment within the fenced enclosures.

4.0 RESULTS

4.1. Riparian and Streambank Vegetation Inventory - Belt Transects

The four riparian belt transects assessed for vegetation success included a 274 foot transect in enclosure #2, a 425 foot transect in enclosure #6, a 230 foot transect in enclosure #8, and a 275 foot transect in enclosure #18. The 25 foot belt width for all riparian transects was centered on the transect alignment. Two of the riparian transects, T1 and T2, were located in enclosure areas that were planted with woody species per the mitigation plan. One riparian transect, T3, was located in an enclosure that was not planted with woody vegetation, and that did not have existing woody vegetation prior to mitigation. The final riparian transect, T4, was located in an enclosure that was not planted with woody vegetation, and had significant naturally occurring woody vegetation prior to mitigation. The streambank transect (transect #5) was 1350 feet long and ran parallel to the Flathead River along the length of the reconstructed river bank.

Table 1 presents the vegetation cover results for the four riparian transects and single streambank transect. Transect locations are presented on Figures 2 and 3 in Appendix

A. Species composition data for each of the five vegetation transects is presented in Appendix C.

Table 1. Percent cover of vegetation transects at the Foy's Bend stream mitigation site, 2013.

| Belt Transect | Transect Type | Length (ft.) | Total % Vegetation Cover |
|---------------------------|---------------|--------------|--------------------------|
| Transect 1 (Exclosure 2) | Riparian | 274 | 100 |
| Transect 2 (Exclosure 6) | Riparian | 425 | 100 |
| Transect 3 (Exclosure 8) | Riparian | 230 | 100 |
| Transect 4 (Exclosure 18) | Riparian | 275 | 100 |
| Transect 5 | Streambank | 1350 | 63 |

For the purposes of determining comprehensive vegetation cover for comparison against the mitigation performance standards, the four riparian belt transects were each considered to be representative of one or more of the 18 riparian exclosure areas, based upon their pre-treatment condition and mitigation activity. Boundaries for the riparian exclosure areas are presented relative to the transect alignments on Figures 2 and 3 in Appendix A. Riparian exclosure boundaries coded for woody vegetation planting status are presented on Figures 5 and 6 of Appendix A.

Transects T1 and T2 were considered representative of the 14 exclosures planted with woody vegetation. The average vegetation cover for these two transects was assigned to exclosures 1-7, 8, 10, and 13-17. Transect T3 was considered representative of the three exclosures with no woody vegetation, planted or native. The vegetation cover for transect T3 was assigned to riparian exclosures 8, 11, and 12. These three exclosures are intended to promote natural woody vegetation development due to their close proximity to existing stands of aspen and cottonwood. Transect T4 was located in the lone riparian exclosure (#18) that was not planted but that had significant naturally occurring woody vegetation. This exclosure was also unique in that it was established by MTFWP for MDT prior to the project, therefore the vegetation cover from transect T4 was considered to be representative of exclosure 18 only. Table 2 presents each riparian exclosure, its area in acres, and its assigned vegetation cover in aerial cover percentage. As shown in Table 2, the area-weighted-average based total vegetation cover for all of the riparian exclosure areas on the project site is 100%.

The streambank transect (transect T5) was 1350 feet long and 10 feet in width, covering approximately 0.3 acres. It was aligned parallel and immediately adjacent to the Flathead River bank on the southern boundary of the project area. The area assessed by the streambank transect is that bounded by the streambank and the newly installed streambank fencing, the location of which is illustrated on Figure 4 of Appendix A. As shown in Table 1, total vegetation cover of the streambank transect was 63%, reflecting the substantial bare ground found in that area. Bare ground primarily included areas where recent sediment deposition occurred following the high water event in 2013 and vegetation had yet to establish. Table 3 presents a summary of vegetation cover assessment for the entire mitigation project. When assessed on an area weighted basis, the 100% vegetation cover of the riparian exclosures that comprise 98% of the

project area dominate, and the combined riparian enclosure and streambank vegetation cover is 99% for the project as a whole.

Table 2. Enclosure size (acreage) and total percent riparian cover at the Foy's Bend stream mitigation site, 2013.

| Exclosure # | Planted | Acres | Total % Vegetation Cover |
|--------------------|----------------|--------------|---|
| 1 | Yes | 0.74 | 100% |
| 2 | Yes | 1.06 | 100% |
| 3 | Yes | 0.34 | 100% |
| 4 | Yes | 0.87 | 100% |
| 5 | Yes | 1.20 | 100% |
| 6 | Yes | 1.23 | 100% |
| 7 | Yes | 0.93 | 100% |
| 8 | No | 0.56 | 100% |
| 9 | Yes | 1.16 | 100% |
| 10 | Yes | 0.67 | 100% |
| 11 | No | 0.26 | 100% |
| 12 | No | 0.91 | 100% |
| 13 | Yes | 0.75 | 100% |
| 14 | Yes | 0.89 | 100% |
| 15 | Yes | 0.55 | 100% |
| 16 | Yes | 0.41 | 100% |
| 17 | Yes | 0.34 | 100% |
| 18 | No | 1.22 | 100% |
| Total | | 14.1 | 100% |

Table 3. Area weighted average for riparian and streambank transects at the Foy's Bend stream mitigation site in 2013.

| Area Type | Acres | Total % Vegetation Cover |
|--------------------|--------------|---|
| Riparian Exclosure | 14.1 | 100% |
| Streambank | 0.3 | 63% |
| Total | 14.4 | 99% |

Table 4 is a comprehensive list of plant species identified within the four transects, the restored streambank, and other incidental species observed on site. In 2013, the first monitoring year for the Foy's Bend stream mitigation site, 62 plant species were observed.

Table 4. Comprehensive list of plant species identified at the Foy's Bend stream mitigation site in 2013.

| Scientific Name | Common Name | Scientific Name | Common Name |
|--------------------------------|---------------------------|------------------------------|------------------------|
| <i>Agropyron sp.</i> | Wheatgrass | <i>Leucanthemum vulgare</i> | Ox-Eye Daisy |
| <i>Agrostis gigantea</i> | Black Bent | <i>Linaria vulgaris</i> | Butter and Eggs |
| <i>Alnus incana</i> | Speckled Alder | <i>Medicago lupulina</i> | Black Medick |
| <i>Alopecurus arundinaceus</i> | Creeping Meadow-Foxtail | <i>Medicago sativa</i> | Alfalfa |
| <i>Aster spp. (purple)</i> | Aster | <i>Melilotus officinalis</i> | Yellow Sweet-Clover |
| <i>Bare Ground</i> | Bare Ground | <i>Mentha arvensis</i> | American Wild Mint |
| <i>Brassica kaber</i> | Wild Mustard | <i>Pascopyrum smithii</i> | Western-Wheat Grass |
| <i>Bromus inermis</i> | Smooth Brome | <i>Persicaria spp.</i> | Smartweed |
| <i>Carex aquatilis</i> | Leafy Tussock Sedge | <i>Phalaris arundinacea</i> | Reed Canary Grass |
| <i>Carex nebrascensis</i> | Nebraska Sedge | <i>Phleum pratense</i> | Common Timothy |
| <i>Carex spp.</i> | Sedge | <i>Plantago lanceolata</i> | English Plantain |
| <i>Carex utriculata</i> | Northwest Territory Sedge | <i>Poa palustris</i> | Fowl Blue Grass |
| <i>Carex vesicaria</i> | Lesser Bladder Sedge | <i>Poa pratensis</i> | Kentucky Blue Grass |
| <i>Chamerion angustifolium</i> | Narrow-Leaf Fireweed | <i>Populus angustifolia</i> | Narrow-Leaf Cottonwood |
| <i>Cirsium arvense</i> | Canadian Thistle | <i>Populus balsamifera</i> | Balsam Poplar |
| <i>Cirsium vulgare</i> | Bull Thistle | <i>Populus tremuloides</i> | Quaking Aspen |
| <i>Convolvulus arvensis</i> | Field Bindweed | <i>Prunus virginiana</i> | Choke Cherry |
| <i>Coreopsis tinctoria</i> | Golden Tickseed | <i>Salix bebbiana</i> | Gray Willow |
| <i>Cornus alba</i> | Red Osier | <i>Salix exigua</i> | Narrow-Leaf Willow |
| <i>Crataegus douglasii</i> | Black Hawthorn | <i>Schoenoplectus acutus</i> | Hard-Stem Club-Rush |
| <i>Cynoglossum officinale</i> | Gypsy-Flower | <i>Scirpus spp.</i> | Bulrush |
| <i>Dactylis glomerata</i> | Orchard Grass | <i>Shepherdia argentea</i> | Silver Buffalo-Berry |
| <i>Elymus canadensis</i> | Nodding Wild Rye | <i>Solanum dulcamara</i> | Climbing Nightshade |
| <i>Elymus repens</i> | Creeping Wild Rye | <i>Solidago canadensis</i> | Canadian Goldenrod |
| <i>Epilobium ciliatum</i> | Fringed Willowherb | <i>Sonchus arvensis</i> | Field Sow-Thistle |
| <i>Equisetum arvense</i> | Field Horsetail | <i>Sporobolus airoides</i> | Alkali-Sacaton |
| <i>Equisetum hyemale</i> | Tall Scouring-Rush | <i>Symphoricarpos albus</i> | Common Snowberry |
| <i>Hordeum jubatum</i> | Fox-Tail Barley | <i>Taraxacum officinale</i> | Common Dandelion |
| <i>Juncus compressus</i> | Round-Fruit Rush | <i>Trifolium pratense</i> | Red Clover |
| <i>Juncus spp.</i> | Rush | <i>Trifolium repens</i> | White Clover |
| <i>Lactuca serriola</i> | Prickly Lettuce | <i>Verbascum thapsus</i> | Great Mullein |
| <i>Lemna minor</i> | Common Duckweed | | |

These species occurred on the site within three identified vegetation community types including:

- Type 1, *Phalaris arundinacea/Poa pratensis*
- Type 2, *Populus spp.*
- Type 3 *Carex spp./Typha latifolia*

The vegetation community type for each of the exclosure areas is presented on Figures 5 and 6 in Appendix A.

4.2. Stream Bank Vegetation Composition

Thirty five plants were observed along the restored streambank in 2013 (Table 5). Plant stability ratings (Winward 2000) were assigned to plant species observed along the streambank to help determine overall bank stability. Stability ratings (1-10 scale) indicate a plant's ability to resist erosive forces based on root characteristics. Nineteen of the 35 species observed have stability indices provided by Winward, while the

remaining 16 species do not. Plants observed without a designated plant stability rating score are listed in Table 5 as N/A. Fourteen of the 19 species (74%) with stability indices scored 6 or higher. The dominant species observed along the reconstructed bank was reed canary grass (*Phalaris arundinacea*), which has a stability index of 9.

Table 5. Streambank vegetation species observed in 2013 at the Foy's Bend stream mitigation site.

| Streambank Vegetation | NWPL R9 Indicator** | Stability Index |
|--------------------------------|---------------------|-----------------|
| <i>Carex spp.</i> | NL | 9 |
| <i>Phalaris arundinacea</i> * | FACW | 9 |
| <i>Cornus alba</i> | FACW | 8 |
| <i>Poa palustris</i> | FAC | 8 |
| <i>Populus balsamifera</i> | FAC | 8 |
| <i>Populus tremuloides</i> | FACU | 8 |
| <i>Salix exigua</i> | FACW | 8 |
| <i>Scirpus sp.</i> | NL | 8 |
| <i>Solidago canadensis</i> | FACU | 8 |
| <i>Alnus incana</i> | FACW | 7 |
| <i>Equisetum hyemale</i> | FACW | 7 |
| <i>Juncus compressus</i> | OBL | 7 |
| <i>Juncus spp.</i> | NL | 7 |
| <i>Cirsium arvense</i> | FAC | 6 |
| <i>Aster sp. (purple)</i> | NL | 4 |
| <i>Mentha arvensis</i> | FACW | 4 |
| <i>Agrostis gigantea</i> | FAC | 3 |
| <i>Bromus inermis</i> | FACE | 3 |
| <i>Hordeum jubatum</i> | FAC | 2 |
| Bare Ground | NL | 1 |
| <i>Chamerion angustifolium</i> | FACU | N/A |
| <i>Coreopsis tinctoria</i> | FACU | N/A |
| <i>Epilobium ciliatum</i> | FACW | N/A |
| <i>Lactuca serriola</i> | FACU | N/A |
| <i>Medicago lupulina</i> | FACU | N/A |
| <i>Melilotus officinalis</i> | FACU | N/A |
| <i>Persicaria sp.</i> | NL | N/A |
| <i>Phleum pratense</i> | FAC | N/A |
| <i>Plantago lanceolata</i> | FACU | N/A |
| <i>Solanum dulcamara</i> | FAC | N/A |
| <i>Sonchus arvensis</i> | FACU | N/A |
| <i>Sporobolus airoides</i> | FAC | N/A |
| <i>Symphoricarpos albus</i> | FACU | N/A |
| <i>Taraxacum officinale</i> | FACU | N/A |
| <i>Trifolium pratense</i> | FACU | N/A |
| <i>Verbascum thapsus</i> | FACU | N/A |

*Indicates the most common species.

**Region 9 wetland indicator status, from 2012 National Wetland Plant List.

4.3. Woody Plant Survival Inventory

Cottonwood, aspen, hawthorn, chokecherry, silverberry, snowberry, currant, Wood's rose, alder, dogwood, and willows were observed as planted woody vegetation species. Table 6 indicates an overall 91% survival rate of woody shrubs within the planted enclosures. Only enclosure #2 indicated a shrub survival rate below 80%. Lower survival rates of woody shrub plantings in enclosure #2 may be resulting from herbivory by small mammals such as voles, as this enclosure is subject to similar hydrology and shade as enclosure #1. Continued monitoring of woody vegetation within this enclosure will help determine causes of reduced survival rates.

Table 6. Woody plant survival at the Foy's Bend stream mitigation site in 2013.

| Enclosure Number | Planted (Y/N) | Plants Inspected | Surviving Plants | Survival Rate |
|------------------|---------------|------------------|------------------|---------------|
| 1 | Y | 318 | 305 | 96% |
| 2 | Y | 452 | 318 | 70% |
| 3 | Y | 112 | 103 | 92% |
| 4 | Y | 436 | 423 | 97% |
| 5 | Y | 593 | 575 | 97% |
| 6 | Y | 462 | 389 | 84% |
| 7 | Y | 452 | 400 | 88% |
| 9 | Y | 395 | 362 | 92% |
| 10 | Y | 322 | 313 | 97% |
| 13 | Y | 265 | 247 | 93% |
| 14 | Y | 455 | 434 | 95% |
| 15 | Y | 198 | 192 | 97% |
| 16 | Y | 107 | 103 | 96% |
| 17 | Y | 140 | 138 | 99% |
| Total | | 4707 | 4302 | 91% |

4.4. Noxious Weed Inventory

The Foy's Bend field assessment included identification of four Montana State-listed, priority 2B, noxious weeds. Noxious weeds identified within the project area included Canadian thistle (*Cirsium arvense*), field bindweed (*Convolvulus arvensis*), butter and eggs (*Linaria vulgaris*), and houndstongue (*Cynoglossum officinale*). Specific weed infestations were mapped if they covered 5% or more of each riparian enclosure, and are shown on Figure 5 and 6 in Appendix A. Less frequently observed weeds were not included in the maps due to being isolated occurrences. No noxious weeds were observed along the reconstructed river bank. Table 7 provides a weighted average of noxious weed cover across the mitigation site, indicating approximately 2.8% of the mitigation site exhibits noxious weed growth.

Table 7. Weighted average of weed coverage at the Foy's Bend stream mitigation site in 2013.

| Exclosure Type | Total Acres | Weed Acres | Total % Weed Cover |
|-----------------------|--------------------|-------------------|---------------------------|
| Riparian | 14.1 | 0.4 | 2.8 |
| Streambank | 0.3 | 0.0 | 0.0 |
| Total | 14.4 | 0.4 | 2.8 |

4.5. Streambank Performance

Fourteen bank pins were installed along the enhanced streambank to measure bank retreat rates (locations shown in Figure 4, Appendix A). No erosion was noted along the reconstructed bank in 2013; therefore the surveyed bank profiles provide a baseline for future erosion monitoring. Results of the 14 surveyed bank profiles are provided in Appendix B.

4.6. Fascine Inspections

All fascines installed along the river bank were inspected to determine whether they were still in place, had shifted, or washed away. All fascines remained in place following high water in 2013. Observation of the coir fabric noted some of the fine soils installed within the fabric had washed out, leaving portions of the fabric loose and draping near the toe of the bank. No fascines were noted to be failing or at risk of failing during the site visit.

4.7. Fencing Inspections

One minor fencing issue was identified during the monitoring event. The fence installed around exclosure #9 had a small tear on the north side and has already been repaired. Photographs were taken and the location was recorded using a GPS to allow for follow up inspections.

4.8. Photo-Documentation

The project site was photographed at several locations to document vegetation establishment and stream bank conditions within the project site (Appendix D). All sites selected for photo-documentation were recorded on field maps with headings noted to allow for repetition during subsequent monitoring years. Photos were taken at each bank pin in the upstream and downstream direction, toward the bank, and toward the river to document conditions along the reconstructed river bank.

4.9. Wildlife Documentation

Observed wildlife use of the Foy's Bend mitigation area included 19 bird and two mammal species. Beaver use of the area included observations of trimmed shrub stems along the western end of the reconstructed stream bank.

Table 8. Comprehensive list of wildlife observed at the Foy's Bend stream mitigation site in 2013.

| Common Name | Scientific Name |
|----------------------|---------------------------------|
| Birds | |
| American Crow | <i>Corvus brachyrhynchos</i> |
| American Robin | <i>Turdus migratorius</i> |
| Bald Eagle | <i>Haliaeetus leucocephalus</i> |
| Belted Kingfisher | <i>Megaceryle alcyon</i> |
| Black-billed Magpie | <i>Pica hudsonia</i> |
| Canada Goose | <i>Branta canadensis</i> |
| Great Horned Owl | <i>Bubo virginianus</i> |
| House wren | <i>Troglodytes aedon</i> |
| Mallard | <i>Anas platyrhynchos</i> |
| Marsh Wren | <i>Cistothorus palustris</i> |
| Mourning Dove | <i>Zenaida macroura</i> |
| Northern Flicker | <i>Colaptes auratus</i> |
| Osprey | <i>Pandion haliaetus</i> |
| Red-tailed Hawk | <i>Buteo jamaicensis</i> |
| Ring-necked Pheasant | <i>Phasianus colchicus</i> |
| Song Sparrow | <i>Melospiza melodia</i> |
| Swainson's Hawk | <i>Buteo swainsoni</i> |
| Tree Swallow | <i>Tachycineta bicolor</i> |
| Western Meadowlark | <i>Sturnella neglecta</i> |
| Mammals | |
| Beaver | <i>Castor canadensis</i> |
| White-tailed Deer | <i>Odocoileus virginianus</i> |

4.10. Project Area Mapping

Dominant vegetation and weed communities within the riparian exclosures and reconstructed bank were mapped on aerial photographs to document vegetative establishment within upland and riparian zones (Figures 5 and 6, Appendix A).

5.0 COMPARISON OF RESULTS TO PERFORMANCE STANDARDS

Monitoring of the Foy's Bend mitigation site is intended to document whether the reconstructed river bank and riparian enhancement plots are meeting performance standards outlined in the Army Corps 404 permit issued for the project. The first year of monitoring suggests 5 quantitative performance standards are currently being met, while the performance of two additional standards will be monitored in subsequent years (Table 9). Additional requirements including photo documentation of the project site and results of noxious weed surveys have also been included in this annual monitoring report.

Table 9. Performance of the Foy's Bend mitigation site, 2013.

| Monitoring Requirement | Type | Parameter | Performance Standard | Status |
|------------------------|-----------------------|-----------------------------|---|--|
| 1 | Performance Criteria | Riparian Buffer Success | Areas within credible riparian buffer disturbed during construction must have 50% or greater aerial cover of non-noxious weed species by the end of the monitoring period | Riparian exclosures exhibit between 70% and 95% cover of non-noxious weed species |
| 1 | Performance Criteria | Riparian Buffer Success | Noxious weeds do not exceed 5% cover within the riparian buffer areas. | <3% cover of noxious weeds observed site-wide |
| 1a | Performance Criteria | Vegetation Success | Combined aerial cover of riparian and stream bank vegetation communities is at least 70% | Combined aerial cover of riparian and stream bank vegetation is 99% |
| 1b | Performance Criteria | Vegetation Success | Planted trees and shrubs must exhibit 50% survival after 5 years | Woody vegetation planted within exclosures has 91% survival |
| 2a | Performance Criteria | Bank Restoration Success | i.) Rate of ≤ 0.5 feet of erosion annually - Functioning* ii.) Rate of ≤ 1.0 foot of erosion annually - Functioning* iii.) Rate of ≤ 1.5 feet of erosion annually - Functioning at Risk* iv.) Rate of ≥ 3 feet of erosion annually - Functioning at Risk or not Functioning* v.) Rate of > 5 feet or more of erosion annually - Not Functioning** | 2013 data provides baseline for future monitoring. No erosion detected in 2013. |
| 2b | Performance Criteria | Bank Restoration Success | Pritchard (1998) Lotic Assessment Scores: Functional; Functional-At-Risk; Non-Functional | TBD in monitoring years 3 and 5 |
| 3 | Performance Criteria | Vegetation along river bank | Majority of plants on the river bank must have root stability indexes of at least 6 | 75% of species observed with root stability ratings scored 6 or higher. Dominant vegetation on stream bank has stability rating of 9. |
| 4 | Reporting Requirement | Photo Documentation | Photo document success of restored stream channel and streambank vegetation community development showing distinct positive changes from pre-construction to final monitoring year in comparison with the establishment reference reach | Photo Documentation included in Appendix D |
| 5 | Reporting Requirement | Weed Control | Will be based on annual monitoring of the site to determine weed species and degree of infestation within the site, and control measures based on the monitoring results will be implemented by MDT in cooperation with the Flathead County Weed District to minimize and/or eliminate the intrusion of State Listed noxious weed species within the site. | Species and percent cover of noxious weeds included in 2013 Monitoring Report |

5.1. Riparian Buffer Success

Vegetation monitoring of the riparian and stream banks indicated 96.4% of disturbed areas had successfully revegetated with desirable species following reconstruction of the bank and installation of the riparian exclosures. Desirable vegetative cover was determined by subtracting the percent of weedy species cover (2.6%) from the total vegetative cover for the site (99%). Performance criteria specify at least 50% of the disturbed areas within the creditable buffer area must be vegetated with non-weedy species; therefore, this criterion is currently being met. The performance criterion for noxious weeds ($\leq 5\%$) is also currently being met at this project site.

5.1.1. Vegetation Success

Total combined aerial vegetative cover of the riparian exclosures and the reconstructed river bank is currently 99% (100% of the exclosures and 63% of the river bank). Site-wide coverage of weed species is currently 2.8%. The performance criterion for this category specifies $\geq 70\%$ of the combined riparian and streambank vegetation communities must have vegetative establishment; with less than 5% coverage of weed species, therefore this criterion is currently being met.

5.1.2. Woody Plant Survival

Woody vegetation plantings indicated a survival rate of 91% during the first growing season. The performance criteria states 50% of the woody plants installed must survive five years following construction; therefore, additional monitoring is necessary to meet this criterion. Most planted riparian exclosures had survival rates above 90%. Only riparian exclosure #2 had woody survival rates below 80%.

5.1. Bank Restoration Success

Determination of bank restoration success requires a) monitoring erosion rates over multiple years to determine the functional performance of the bank segment, and b) conducting a Functional Assessment of the reconstructed bank using lotic inventory assessment protocols (Pritchard 1998). No bank erosion was observed in 2013. Bank pins were installed at 14 locations to document any bank retreat rates during subsequent monitoring events. Monitoring results for this performance criterion will be generated in 2014. The Functional Assessment will be performed on the reconstructed stream bank during monitoring years 3 and 5 following completion of the bank reconstruction project.

5.2. Vegetation along Streambank

The vegetation inventory along the reconstructed bank segment identified the majority (74%) of species had stability scores ≥ 6 when compared to all species with stability scores. The most prevalent species observed along the bank was reed canary grass, covering greater than 50% of the stream banks and having a stability index of 9. These results indicate the performance criterion for streambank vegetation is currently being met one year following completion of the project.

5.3. Weed Control

This monitoring report includes documentation of four noxious weed species within the Foy's Bend mitigation site. Although all planted exclosures had Canadian thistle within them, significant infestations of Canadian thistle and butter and eggs were mapped (Figures 5 and 6, Appendix A) if they covered greater than 5% of the exclosure. Isolated occurrences of houndstongue and field bindweed were also observed, but were not mapped.

Riparian and stream bank vegetation transects indicated the overall site has between 2% and 3% cover of noxious weeds. The most prevalent weed observed was Canadian thistle, which occupied up to 30% of the riparian exclosures. Most of the thistle was growing around the edges of the burlap material placed during woody vegetation planting. MDT in cooperation with MFWP will determine the most appropriate methods to minimize and control the occurrence of noxious weeds within the Foy's Bend FCA site.

5.4. Photo Documentation

Permanent photo monitoring locations were established at 7 locations to document vegetation establishment and site conditions over time. Photo monitoring locations are illustrated in Figures 2-4 in Appendix A and are included in the photo log in Appendix D.

6.0 MANAGEMENT AND DESIGN RECOMMENDATIONS

6.1. Coir Bank Reconstruction Materials

Designs for the reconstructed river bank included placing a layer of coir fabric along the toe of the bank slope to temporarily protect the resloped bank while planted vegetation established. The coir fabric was effective at withstanding erosion along the bank; however, the large gaps between the coir strands allowed some of the fine soils to escape during high flows. Portions of the fabric layer are sagging as a result of these fine materials being stripped from beneath the coir.

Fine soils placed within protective coir may be secured if a second, finer layer of coir fabric is placed between the outer coir layer and the soil. This second layer is often used in bioengineered stream banks to prevent fine soil loss when the bank is submerged. The recommended fabric to achieve this goal is North American Green, product #125-BN. This product includes a fine coir mesh and biodegradable reinforcement twine.

6.2. Beaver Evidence

Evidence of beaver activity was noted near the upstream extent of the reconstructed bank, and included trampled bank vegetation to the edge of the river and several planted woody stems with chew marks. Beaver use in this area may reduce survival rates of planted woody vegetation along the bank. If beavers jeopardize the project's success, management actions may be warranted.

6.3. Thistle Infestations

Riparian exclosures planted with woody species consistently exhibited occurrences of Canadian thistle. The majority of thistle appeared to generate along the edges of the burlap rows and soil within plant pots. Canadian thistle was observed in all exclosures, but was particularly dense (up to 30% cover) in the planted exclosures. Aggressive combat of thistle colonization is recommended to continuously meet the performance criteria for noxious weed cover across the Foy's Bend project site.

6.4. Fence Installation

Fencing around the riparian exclosures was installed very well, with only one minor issue noted. A small gap in the fence was noted on the north side of exclosure #9. Photo documentation by surveying crews indicated this fencing issue has already been repaired. Otherwise, all fencing was in excellent condition.

7.0 LITERATURE CITED

MDT, 2008. Montana Wetland Assessment Method. Helena, Montana.

Winward, 2000. Monitoring the Vegetation Resources in Riparian Areas. Gen. Tech. Report RMRS-GTR.47. Ogden, UT: U.S. Department of Agriculture, Forest Service, Rocky Mountain Research Station.

Appendix A

Project Site Maps

MDT Stream Mitigation Monitoring
Foy's Bend Fisheries Conservation Area
Flathead County, Montana

Foy's Bend Fisheries Conservation Area



← Flathead River



Legend

-  Photo Points
-  Riparian Transect
-  Transect Endpoints
-  Exclosures




**2013 Monitoring
Foy's Bend**

Figure 2

Date: 12/09/2013

X:/MDT_.007/mains


Foy's Bend Fisheries Conservation Area



Legend

-  Photo Points
-  Riparian Transect
-  Transect Endpoints
-  Streambank Fencing
-  Exclosures



0 100 200 300 400 500
 Feet

**2013 Monitoring
 Foy's Bend**

Figure 3

Date: 12/09/2013

X:MDT_007/mains



Legend

 Photo Points

 Exclosures

 Bank Profiles

 Streambank Fencing



**2013 Monitoring
Foy's Bend
Bank Profiles**

Figure 4

Date: 12/09/2013

X:/MDT_007/mains

Foy's Bend Fisheries Conservation Area



← Flathead River



Note: All exclosures contained *Cirsium arvense*. Noxious weed infestations that were >5% of the exclosure area are shown on this map.



Legend


- Planted Exclosure
- Vegetation Community Boundary
- Cirsium arvense* infestation
- Linaria vulgaris* infestation
- 1 Phalaris/Poa Community
- 2 Populus Community



**2013 Monitoring
Foy's Bend**

Figure 5
Date: 12/09/2013
X:MDT_.007/mains

Foy's Bend Fisheries Conservation Area




Note: All exclosures contained *Cirsium arvense*. Noxious weed infestations that were >5% of the exclosure area are shown on this map.



Legend

- Unplanted Exclosure
- Planted Exclosure
- Restored Streambank Fenceline
- Vegetation Community Boundary

- Cirsium arvense* infestation
- 1 Phalaris/Poa Community
- 2 Populus Community
- 3 Carex/Typha Community



2013 Monitoring Foy's Bend


Figure 6
 Date: 12/09/2013
 X:/MDT_.007/mains

Appendix B

Reconstructed Bank Profile Plots


MDT Stream Mitigation Monitoring
Foy's Bend Fisheries Conservation Area
Flathead County, Montana

Foy's Bend Bank Transect #1




◆ 2013 XS — 2013 WS

Foy's Bend Bank Transect #2




◆ 2013 XS — 2013 WS

Foy's Bend Bank Transect #3




◆ 2013 XS — 2013 WS

Foy's Bend Bank Transect #4




◆ 2013 XS — 2013 WS

Foy's Bend Bank Transect #5




◆ 2013 XS — 2013 WS

Foy's Bend Bank Transect #6




◆ 2013 XS — 2013 WS

Foy's Bend Bank Transect #7




◆ 2013 XS — 2013 WS

Foy's Bend Bank Transect #8




◆ 2013 XS — 2013 WS

Foy's Bend Bank Transect #9




◆ 2013 XS — 2013 WS

Foy's Bend Bank Transect #10




◆ 2013 XS — 2013 WS

Foy's Bend Bank Transect #11




◆ 2013 XS — 2013 WS

Foy's Bend Bank Transect #12




◆ 2013 XS — 2013 WS

Foy's Bend Bank Transect #13



◆ 2013 XS — 2013 WS

Foy's Bend Bank Transect #14



◆ 2013 XS — 2013 WS

Appendix C

Riparian Vegetation Transect Plots

MDT Stream Mitigation Monitoring
Foy's Bend Fisheries Conservation Area
Flathead County, Montana

Interval Data Summary Report

Site: **Foys Bend**

date: 9/11/2013 4:22:34 PM

Transect Number: 1 Compass Direction from Start: _____

Interval Data:

Ending Station **Community Type:** /

| Species | Cover class | Species | Cover class |
|---------|-------------|---------|-------------|
|---------|-------------|---------|-------------|

Ending Station 274 **Community Type:** /

| Species | Cover class | Species | Cover class |
|---------|-------------|---------|-------------|
|---------|-------------|---------|-------------|

| | | | |
|-------------------------|---|----------------------|---|
| Agrostis gigantea | 3 | Alnus incana | 1 |
| Alopecurus arundinaceus | 2 | Aster sp. (purple) | 0 |
| Bromus inermis | 4 | Carex aquatilis | 2 |
| Carex nebrascensis | 2 | Carex utriculata | 2 |
| Cirsium arvense | 2 | Cirsium vulgare | 0 |
| Convolvulus arvensis | 1 | Cornus alba | 1 |
| Cynoglossum officinale | 0 | Dactylis glomerata | 2 |
| Leucanthemum vulgare | 1 | Phalaris arundinacea | 5 |
| Poa palustris | 2 | Poa pratensis | 3 |
| Populus angustifolia | 2 | Populus balsamifera | 3 |
| Populus tremuloides | 1 | Prunus virginiana | 1 |
| Shepherdia argentea | 1 | Solidago canadensis | 0 |
| Sonchus arvensis | 0 | Symphoricarpos albus | 2 |
| Taraxacum officinale | 1 | Verbascum thapsus | 0 |

Transect Notes:

Interval Data Summary Report

Transect Number: 2

Compass Direction from Start: _____

Interval Data:

Ending Station 425 **Community Type:** /

| Species | Cover class | Species | Cover class |
|-------------------------|-------------|---------------------|-------------|
| Agropyron sp. | 2 | Alnus incana | 1 |
| Alopecurus arundinaceus | 3 | Aster sp. (purple) | 0 |
| Brassica kaber | 2 | Bromus inermis | 3 |
| Carex nebrascensis | 2 | Carex utriculata | 2 |
| Chamerion angustifolium | 0 | Cirsium arvense | 3 |
| Cornus alba | 2 | Crataegus douglasii | 1 |
| Dactylis glomerata | 2 | Elymus canadensis | 1 |
| Elymus repens | 3 | Medicago lupulina | 0 |
| Phalaris arundinacea | 4 | Phleum pratense | 1 |
| Poa palustris | 2 | Poa pratensis | 2 |
| Populus angustifolia | 4 | Populus balsamifera | 4 |
| Populus tremuloides | 4 | Prunus virginiana | 1 |
| Shepherdia argentea | 1 | Solidago canadensis | 0 |
| Taraxacum officinale | 2 | Trifolium pratense | 2 |
| Trifolium repens | 2 | | |

Transect Notes:

Transect Number: 3

Compass Direction from Start: _____

Interval Data:

Ending Station 230 **Community Type:** /

| Species | Cover class | Species | Cover class |
|--------------------|-------------|----------------------|-------------|
| Aster sp. (purple) | 0 | Bromus inermis | 3 |
| Carex nebrascensis | 2 | Carex utriculata | 2 |
| Cirsium arvense | 2 | Dactylis glomerata | 1 |
| Medicago lupulina | 1 | Medicago sativa | 3 |
| Pascopyrum smithii | 1 | Phalaris arundinacea | 5 |
| Poa pratensis | 2 | Taraxacum officinale | 1 |

Transect Notes:

Interval Data Summary Report

Transect Number: 4

Compass Direction from Start: _____

Interval Data:

Ending Station 275 Community Type: /

| Species | Cover class | Species | Cover class |
|----------------------|-------------|-----------------------|-------------|
| Bromus inermis | 3 | Carex aquatilis | 1 |
| Carex nebrascensis | 3 | Carex utriculata | 3 |
| Carex vesicaria | 0 | Cirsium arvense | 0 |
| Dactylis glomerata | 3 | Equisetum arvense | 2 |
| Lemna minor | 1 | Linaria vulgaris | 0 |
| Persicaria sp. | 0 | Phalaris arundinacea | 5 |
| Poa palustris | 2 | Poa pratensis | 2 |
| Populus balsamifera | 5 | Populus tremuloides | 2 |
| Prunus virginiana | 0 | Salix bebbiana | 1 |
| Salix exigua | 2 | Schoenoplectus acutus | 0 |
| Symphoricarpos albus | 3 | Taraxacum officinale | 2 |

Transect Notes:

Interval Data Summary Report

Transect Number: 5

Compass Direction from Start: _____

Interval Data:

Ending Station 1375 **Community Type:** /

| Species | Cover class | Species | Cover class |
|-------------------------|-------------|-----------------------|-------------|
| Agrostis gigantea | 3 | Alnus incana | 2 |
| Aster sp. (purple) | 0 | Bare Ground | 4 |
| Bromus inermis | 4 | Carex sp. | 2 |
| Chamerion angustifolium | 1 | Cirsium arvense | 0 |
| Coreopsis tinctoria | 0 | Cornus alba | 1 |
| Epilobium ciliatum | 0 | Equisetum hyemale | 2 |
| Hordeum jubatum | 0 | Juncus compressus | 1 |
| Juncus sp. | 2 | Lactuca serriola | 1 |
| Medicago lupulina | 1 | Melilotus officinalis | 3 |
| Mentha arvensis | 1 | Persicaria sp. | 0 |
| Phalaris arundinacea | 5 | Phleum pratense | 1 |
| Plantago lanceolata | 0 | Poa palustris | 4 |
| Populus balsamifera | 2 | Populus tremuloides | 1 |
| Salix exigua | 3 | Scirpus sp. | 0 |
| Solanum dulcamara | 1 | Solidago canadensis | 1 |
| Sonchus arvensis | 1 | Sporobolus airoides | 2 |
| Symphoricarpos albus | 2 | Taraxacum officinale | 2 |
| Trifolium pratense | 1 | Verbascum thapsus | 0 |

Transect Notes:

Stream vegetation transect

Appendix D

Project Site Photos

MDT Stream Mitigation Monitoring
Foy's Bend Fisheries Conservation Area
Flathead County, Montana

PHOTO INFORMATION

PROJECT NAME: Foy's Bend Stream Mitigation Site

DATE: September 11-13, 2013



Photo Point 1
Location: Exclosure 4
Compass: 315 (Northwest)



Photo Point 2
Location: Exclosure 6
Compass: 270 (West)



Photo Point 3.1
Location: Exclosure 8
Compass: 135 (Southeast)



Photo Point 3.2
Location: Exclosure 8
Compass: 158 (South-Southeast)



Photo Point 3.3
Location: Exclosure 8
Compass: 203 (South-Southwest)



Photo Point 4
Location: Exclosure 14
Compass: 90 (East)

PHOTO INFORMATION

PROJECT NAME: Foy's Bend Stream Mitigation Site

DATE: September 11-13, 2013



Photo Point 5.1
Location: Restored streambank downstream
Compass: 270 (West)



Photo Point 5.2
Location: Restored streambank upstream
Compass: 45 (Northeast)



Photo Point 6.1
Location: Restored streambank downstream
Compass: 270 (West)



Photo Point 6.2
Location: Restored streambank upstream
Compass: 45 (Northeast)



Photo Point 7
Location: Extent of restored streambank, looking downstream.
Compass: 45 (Northeast)

PHOTO INFORMATION

PROJECT NAME: Foy's Bend Stream Mitigation Site

DATE: September 11-13, 2013



Photo 1 - Thistle along burlap edge and in pots.



Photo 4 - Cottonwood regeneration in silt deposits along streambank.



Photo 2 - Thistle along burlap edge and in pots.



Photo 5 - Fine soil materials sucked out of coir fascine.



Photo 3 - Willow sprigs with leaves under water.



Photo 6 - Phalaris and Carex growth at edge of silt deposits.

PHOTO INFORMATION

PROJECT NAME: Foy's Bend Stream Mitigation Site

DATE: September 11-13, 2013



Photo 7 - Large clumps of wetland sod along restored streambank.



Photo 8 - Upstream end of coir fascine not keyed in with wetland sod surrounding.



Photo 9 - Less vegetation establishment on coir without silt deposits.




Photo 10 — Small tear in riparian fence on north side of enclosure #9.



PHOTOGRAPHIC INFORMATION page 1 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



T1 Start Riparian Transect



T1 End Riparian Transect
D-5



PHOTOGRAPHIC INFORMATION page 2 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



P Point 1



Broken Fence
D-6

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



T2 Start Riparian Transect



T2 End Riparian Transect
D-7

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



T3 Start Riparian Transect



T3 End Riparian Transect
D-8



PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



P Point 4



P Point 6
D-9



PHOTOGRAPHIC INFORMATION page 6 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



T4 Start Riparian Transect



T4 End Riparian Transect
D-10




PHOTOGRAPHIC INFORMATION page 7 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



P Point 5



P Point 7
D-11



PHOTOGRAPHIC INFORMATION page 8 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 300



Point 300 Looking Down Bank
D-12

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 300 Looking Up Bank



Point 300 Looking Down Stream
D-13



PHOTOGRAPHIC INFORMATION page 10 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 300 Looking Down stream




Point 307
D-14



PHOTOGRAPHIC INFORMATION page 11 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 307 Looking Down Bank



Point 307 Looking Up Bank
D-15



PHOTOGRAPHIC INFORMATION page 12 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 307 Looking up Stream



Point 307 Looking Down Stream
D-16



PHOTOGRAPHIC INFORMATION page 13 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 316



Point 316 Looking Down Bank
D-17



PHOTOGRAPHIC INFORMATION page 14 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 316 Looking Up Bank



Point 316 Looking Up Stream
D-18



PHOTOGRAPHIC INFORMATION page 15 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 316 Looking Down Stream



Point 325
D-19



PHOTOGRAPHIC INFORMATION page 16 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 325 Looking Down Bank



Point 325 Looking Up Bank
D-20



PHOTOGRAPHIC INFORMATION page 17 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 325 Looking Up Stream




Point 325 Looking Down Stream
D-21

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 334



Point 334 Looking Down Bank
D-22



PHOTOGRAPHIC INFORMATION page 19 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 334 Looking Up Bank



Point 334 Looking Up Stream
D-23



PHOTOGRAPHIC INFORMATION page 20 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 334 Looking Down Stream




Point 343
D-24



PHOTOGRAPHIC INFORMATION page 21 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 343 Down Bank



Point 343 Up Bank
D-25



PHOTOGRAPHIC INFORMATION page 22 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point343 Up Stream



Point343 Down Stream
D-26



PHOTOGRAPHIC INFORMATION page 23 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 352



Point 352 Looking Down Bank
D-27



PHOTOGRAPHIC INFORMATION page 24 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 352 Looking Up Bank



Point 352 Looking Up Stream
D-28



PHOTOGRAPHIC INFORMATION page 25 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 352 Looking Down Stream



Point 361
D-29



PHOTOGRAPHIC INFORMATION page 26 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 361 Looking Down Bank



Point 361 Looking Up Bank
D-30



PHOTOGRAPHIC INFORMATION page 27 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 361 Looking Up Stream



Point 361 Looking Down Stream




PHOTOGRAPHIC INFORMATION page 28 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 370



Point 370 Looking Down Bank
D-32



PHOTOGRAPHIC INFORMATION page 29 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 370 Looking Up Bank



Point 370 Looking Up Stream
D-33



PHOTOGRAPHIC INFORMATION page 30 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 370 Looking Down Stream




Point 379
D-34



PHOTOGRAPHIC INFORMATION page 31 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 379 Looking Down Bank



Point 379 Looking Up Bank
D-35



PHOTOGRAPHIC INFORMATION page 32 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 379 Looking Up Stream



Point 379 Looking Down Stream
D-36




PHOTOGRAPHIC INFORMATION page 33 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 388



Point 388 Looking Down Bank
D-37



PHOTOGRAPHIC INFORMATION page 34 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 388 Looking Up Bank



Point 388 Looking Up Stream
D-38



PHOTOGRAPHIC INFORMATION page 35 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 388 Looking Down Stream



Point 397
D-39



PHOTOGRAPHIC INFORMATION page 36 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 397 Looking Down Bank



Point 397 Looking Up Bank
D-40



PHOTOGRAPHIC INFORMATION page 37 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 397 Looking Up Stream



Point 397 Looking Down Stream
D-41



PHOTOGRAPHIC INFORMATION page 38 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 407



Point 407 Up Stream
D-42



PHOTOGRAPHIC INFORMATION page 39 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 407 Down Stream



Point 417
D-43



PHOTOGRAPHIC INFORMATION page 40 of 40

PROJECT NAME: MDT Stream Mitigation Foy's Bend

DATE: August 28, 2013



Point 417 Looking Up Stream



Point 417 Looking Down Stream
D-44

Appendix E

Foy's Bend Mitigation Design Sheets

MDT Stream Mitigation Monitoring
Foy's Bend Fisheries Conservation Area
Flathead County, Montana


MONTANA DEPARTMENT OF TRANSPORTATION

FEDERAL AID PROJECT NH 15(99)
 AQUATIC RESOURCES MITIGATION
 FOY'S BEND STREAM MITIGATION
 FLATHEAD COUNTY

LENGTH N/A miles



THIS PROJECT



THIS CONTRACT
 AQUATIC RESOURCE MITIGATION
 NH 15(99)

| | |
|---|--|
| MONTANA DEPARTMENT OF TRANSPORTATION | |
| APPROVED : <u>JANUARY 14</u> 20 <u>15</u> | |
| TIM REARDON DIRECTOR OF TRANSPORTATION | |
| BY | BUREAU CHIEF ENVIRONMENTAL SERVICES |
| U.S. DEPARTMENT OF TRANSPORTATION FEDERAL HIGHWAY ADMINISTRATION | |
| APPROVED : | DATE |
| DIVISION ADMINISTRATOR | |

TABLE OF CONTENTS

NOTES

| <u>ROAD PLANS</u> | <u>SHEET NO.</u> |
|---------------------------|------------------|
| TITLE SHEET | 1 |
| TABLE OF CONTENTS | 2 |
| NOTES | 2 |
| CONTROL DIAGRAM | 3 |
| SUMMARIES | 4 |
| GRADING | 4 |
| REVEGETATION | 4 |
| FASCINES | 4 |
| ENCLOSURE FENCING | 4 |
| DETAILS | 5-11 |
| BANK RESTORATION | 5-6 |
| PROJECT SITE OVERVIEW | 7 |
| BANK RESTORATION ZONE | 8 |
| RIPARIAN BUFFER ZONE #1 | 9 |
| RIPARIAN BUFFER ZONE #2 | 10 |
| FENCING COORDINATE TABLES | 11 |

UTILITIES

CALL THE UTILITIES UNDERGROUND LOCATION CENTER (1-800-424-5555) OR OTHER NOTIFICATION SYSTEM FOR THE MARKING AND LOCATION OF ALL LINES AND SERVICE BEFORE EXCAVATING. ALL CLEARANCES OR DEPTHS PROVIDED FOR UTILITIES ARE FROM EXISTING GROUND LINE.

PIEZOMETERS

DO NOT DISTURB EXISTING PIEZOMETERS ON THE PROJECT.


STAGING AREA

STAGING AREA LOCATION MUST BE APPROVED BY BOTH THE PROJECT MANAGER AND MT FISH, WILDLIFE, & PARKS (FWP), COORDINATE WITH FWP AT LEAST 2 WEEKS PRIOR TO CONSTRUCTION TO DETERMINE A LOCATION. FWP CONTACTS:
 JOEL TOHTZ (406) 751-4570
 KRIS TEMPEL (406) 751-4573
 ALAN WOOD (406) 751-4595

WETLANDS

WETLANDS EXIST WITHIN THE PROJECT AREA AND BEYOND THE PROJECT LIMITS. A WETLAND DELINEATION HAS NOT BEEN COMPLETED FOR THIS PROJECT. IMPACTS TO WETLAND AREAS ARE NOT ANTICIPATED IN ASSOCIATION WITH THE PLANNED WORK. SO NO PERMITS FOR WETLAND IMPACTS HAVE BEEN OBTAINED. ANY ACTION IMPACTING WETLAND AREAS WITHOUT THE APPROPRIATE PERMITTING IS THE RESPONSIBILITY OF THE CONTRACTOR.

CONTROL DIAGRAM



NOTE: STATE PLANE COORDINATES
 HORIZONTAL COORDINATES ARE INTERNATIONAL FEET NAD83(CORS-2007)
 VERTICAL COORDINATES ARE SURVEY FEET ESTABLISHED BY GPS (NAVD 88)
 HAZARD DATA IS APPROXIMATELY 3.64 FEET HIGHER THAN THE NAVD09 DATUM IN THIS LOCATION.
 C.S.F. = 9999455441

NOTE: THE ELEVATIONS WERE ESTABLISHED FROM GPS OPUS SOLUTIONS AND ARE NEAR NAVD88 ELEVATIONS
 SET A 100' BETWEEN CONTROL POINTS WAS ESTABLISHED BY TERRESTRIAL MEASUREMENTS USING A TRIMBLE
 56 ROBOTIC TOTAL STATION.


THIS PROJECT UTILIZES LIDAR SURVEY DATA COLLECTED BETWEEN SEPTEMBER 22 AND 29, 2009 AS PART OF THE FLATHEAD
 CHANNEL MITIGATION ZONE STUDY COMMISSIONED BY THE MONTANA DEPARTMENT OF ENVIRONMENTAL QUALITY, MONTANA FISH,
 WILDLIFE, AND PARKS, AND THE FLATHEAD LAKERS.

CONTROL MARK ABSTRACT


| POINT NAME/NUMBER | N OR Y COORDINATE | E OR X COORDINATE | POINT ELEVATION | LOCATION AND DESCRIPTION |
|-------------------|-------------------|-------------------|-----------------|---|
| A2038 | 810,332.138 | 1,458,149,352 | 2,900.63 | WL A2038 FROM THE INTERSECTION OF HOLT STAGE AND STEEL BRIDGE ROAD ON THE EAST SIDE OF THE NEWLY REPLACED OLD STEEL BRIDGE GO SOUTH ON STEEL BRIDGE ROAD 4.8 MILES TO A FWP PARKING CORAL WITH GREEN GATES. TURN WEST AND FOLLOW ROAD GOING WESTERLY AT 1200 FEET ROAD TURNS SOUTHERLY TO A BROWN PALER HOUSE AT 920 FEET TURN RIGHT ON A FARM FIELD OF THE FARM ROAD. IT IS ALSO 85 FEET FROM A POWERPOLE WHICH BEARS 34 DEGREES. MARK IS 9 FEET WEST OF TOP OF BANK. SET A 2 A.C. MARK WL A2038 2012. WITNESS POST SET 3 FEET NORTH. |
| B2038 | 809,464.721 | 1,457,854,826 | 2,901.65 | WL B2038 FROM POINT WL A2038 FOLLOW THE FARM FIELD ROAD IN A DOWNSTREAM DIRECTION STAYING ON THE RIVER SIDE OF THE HAYFIELD 95 FEET MARK IS NORTH TOWARDS THE RIVER 35 FEET. MARK IS DOWNSTREAM 95 FEET FROM AN 8 FOOT HIGH T-POST. SET A 2 A.C. MARK WL B2038 2012 WITNESS POST 3 FEET NORTH. |
| C2038 | 808,361.675 | 1,457,949,167 | 2,899.94 | WL C2038 FROM THE INTERSECTION OF HOLT STAGE AND STEEL BRIDGE ROAD ON THE EAST SIDE OF THE NEWLY REPLACED OLD STEEL BRIDGE GO SOUTH ON STEEL BRIDGE ROAD 4.8 MILES TO A FWP PARKING CORAL WITH GREEN GATES. TURN WEST AND FOLLOW GRAVEL ROAD BE WEN LEIGH GREEN STEEL BRIDGE ROAD AND THE NEWLY REPLACED OLD STEEL BRIDGE GO SOUTH ON STEEL BRIDGE ROAD GOING WESTERLY AT 1200 FEET ROAD TURNS SOUTHERLY TO A BROWN PALER HOUSE AT 920 FEET TURN RIGHT ON A FARM FIELD OF THE FARM ROAD. IT IS ALSO 85 FEET FROM A POWERPOLE WHICH BEARS 34 DEGREES. MARK IS 9 FEET WEST OF TOP OF BANK. SET A 2 A.C. MARK WL C2038 2012 WITNESS POST 3 FEET EAST. |
| D2038 | 805,588,808 | 1,457,489,729 | 2,901.38 | WL D2038 FROM POINT WL B2038 GO 765 FEET AT AN 87 DEGREE OF 186 DEGREES. SET A 2 A.C. MARK WL D2038 2012 WITH A WITNESS POST 3 FEET SOUTH. MARK IS NORTH FROM THE SOUTH EDGE OF THE FIELD 35 FEET. |

BANK RESTORATION DETAIL

TYPICAL SECTION



PLAN VIEW




NOTE:
 PREPARE 18" DIAMETER FASCINE BUNDLES WITH 1/2" TO 2" CONIFER SLASH & WILLOW CUTTINGS WITH ALL BRANCH ENDS FACING THE SAME DIRECTION. TIE EVERY 12" ON CENTER. POSITION END TO END AND OVERLAP ENDS APPROX. 3" OR MORE. LEAVING NO GAPS BETWEEN BUNDLES. PLACE BUNDLES ENTIRELY WITHIN THE TRENCH AT THE SPECIFIED ELEVATION.


| | | |
|--|--|--|
| MDTA NEW HAMPSHIRE DEPARTMENT OF TRANSPORTATION | DESIGNED BY: ENG. SAUNDERS, PE 12/05/2012 | UPRN 2038013 F.O.Y.'S BEND STREAM MITIGATION NH 15 (99) SHEET 5 |
| | CHECKED BY: [REDACTED] 11/14/2013 2:52:04 PM | |

BANK RESTORATION DETAIL


FASCINE INSTALLATION




FASCINE ASSEMBLY




TOPSOIL SALVAGE & PLACE



TOPSOIL WRAP




RODENT PROTECTION




PROJECT SITE OVERVIEW

SCALE: 1" = 800'



BANK RESTORATION ZONE

SCALE: 1" = 200'



| | | | | | |
|--|----------------------------------|------------|-------------|-----------|---------|
| MDTA MONTANA DEPARTMENT OF TRANSPORTATION | DESIGNED BY: BOB SCHNEIDER, PE | 12/08/2012 | UPN 2038013 | NH 15/951 | SHEET 8 |
| | REVIEWED BY: [blank] | 11/14/2013 | | | |
| | CHECKED BY: [blank] | 07/13 | | | |
| | PROJECT NO: 2008013ENR/PROJ/IDON | | | | |
| | DATE: 11/14/2013 | | | | |
| | SCALE: 1" = 200' | | | | |

RIPARIAN AREA #1

SCALE: 1" = 400'




| PLANTING ZONE | PERL. METER (ft) | AREA (ac) |
|---------------|------------------|-------------|
| 1 | 830 | 0.61 |
| 2 | 1070 | 0.99 |
| 3 | 410 | 1.18 |
| 4 | 1000 | 0.70 |
| 5 | 1430 | 1.04 |
| 6 | 960 | 1.17 |
| TOTAL | 5720 | 5.63 |

PLANT AND EXCLOSE PLANTING ZONES

RIPARIAN AREA #2

SCALE: 1" = 400'



RIPARIAN AREA #2 PLANTING ZONES

| PLANTING ZONE | PERI-METER (ft) | AREA (ac) |
|---------------|-----------------|-------------|
| 7 | 1030 | 0.76 |
| 8 | 1000 | 0.61 |
| 9 | 950 | 0.57 |
| 10 | 1120 | 0.56 |
| 11 | 1350 | 0.80 |
| 12 | 1060 | 0.50 |
| 13 | 560 | 0.29 |
| 14 | 670 | 0.30 |
| 15 | 1420 | 0.66 |
| TOTAL | 9160 | 5.25 |

RIPARIAN AREA #2 EXCLOSURES

| EXCLOSURE ZONE | PERI-METER (ft) | AREA (ac) |
|----------------|-----------------|-------------|
| A | 630 | 0.44 |
| B | 450 | 0.34 |
| C | 750 | 0.63 |
| D | 1070 | 1.14 |
| TOTAL | 2600 | 2.65 |

PLANT AND EXCLOSURE PLANTING ZONES

EXCLOSURE ONLY EXCLOSURE ZONES

FENCING EXCLOSURE COORDINATE TABLES

| FENCING EXCLOSURE COORDINATES | | | |
|-------------------------------|-----------|-------------------|-------------------|
| POINT | EXCLOSURE | N OR Y COORDINATE | E OR X COORDINATE |
| 1000 | 1 | 1 457 904.412 | 807 733.283 |
| 1001 | 1 | 1 457 877.732 | 807 824.400 |
| 1002 | 1 | 1 457 846.604 | 807 904.405 |
| 1003 | 1 | 1 457 788.785 | 807 919.962 |
| 1004 | 1 | 1 457 675.402 | 808 013.301 |
| 1005 | 1 | 1 457 710.976 | 808 062.193 |
| 1006 | 1 | 1 457 816.734 | 808 006.564 |
| 1007 | 1 | 1 457 893.295 | 807 951.075 |
| 1008 | 1 | 1 457 966.668 | 807 788.842 |
| 1009 | 1 | 1 457 722.409 | 807 939.839 |
| 1010 | 2 | 1 457 958.419 | 807 999.977 |
| 1011 | 2 | 1 457 797.689 | 808 956.860 |
| 1012 | 2 | 1 457 584.048 | 808 144.804 |
| 1013 | 2 | 1 457 533.094 | 808 208.868 |
| 1014 | 2 | 1 457 445.743 | 808 306.265 |
| 1015 | 2 | 1 457 613.146 | 808 253.315 |
| 1016 | 2 | 1 457 784.348 | 808 179.978 |
| 1017 | 3 | 1 457 913.306 | 808 104.417 |
| 1018 | 3 | 1 457 813.531 | 809 374.054 |
| 1019 | 3 | 1 457 737.935 | 809 042.547 |
| 1020 | 3 | 1 457 706.807 | 809 078.505 |
| 1021 | 3 | 1 457 702.348 | 809 165.805 |
| 1022 | 3 | 1 457 856.892 | 808 987.368 |
| 1023 | 4 | 1 457 815.754 | 809 178.511 |
| 1024 | 4 | 1 457 729.041 | 809 267.405 |
| 1025 | 4 | 1 457 653.445 | 809 380.746 |
| 1026 | 4 | 1 457 606.754 | 809 531.866 |
| 1027 | 4 | 1 457 575.626 | 809 640.762 |
| 1028 | 4 | 1 457 640.105 | 809 631.872 |
| 1029 | 4 | 1 457 713.477 | 809 591.861 |
| 1030 | 4 | 1 457 795.743 | 809 578.517 |
| 1031 | 4 | 1 457 826.871 | 809 542.959 |
| 1032 | 5 | 1 457 793.520 | 809 387.413 |
| 1033 | 5 | 1 457 713.477 | 809 547.423 |
| 1034 | 5 | 1 457 655.669 | 809 691.876 |
| 1035 | 5 | 1 457 635.658 | 809 840.774 |
| 1036 | 5 | 1 457 631.211 | 810 098.567 |
| 1037 | 5 | 1 457 637.914 | 810 031.897 |
| 1038 | 5 | 1 457 715.701 | 809 769.658 |
| 1039 | 5 | 1 457 780.180 | 809 582.980 |
| 1040 | 5 | 1 457 849.105 | 809 378.523 |
| 1041 | 6 | 1 458 067.872 | 810 210.718 |
| 1042 | 6 | 1 458 009.166 | 810 277.174 |
| 1043 | 6 | 1 457 970.688 | 810 364.254 |
| 1044 | 6 | 1 457 830.690 | 810 301.059 |
| 1045 | 6 | 1 457 691.416 | 810 207.364 |
| 1046 | 6 | 1 457 884.051 | 810 131.239 |
| 1047 | 6 | 1 457 870.362 | 809 981.329 |
| 1048 | 6 | 1 457 968.373 | 809 914.249 |
| 1049 | 6 | 1 457 995.907 | 810 018.235 |
| 1050 | 6 | 1 458 007.024 | 810 118.241 |
| 1051 | 6 | 1 458 044.821 | 810 171.577 |
| 1052 | 6 | 1 458 062.609 | 810 196.023 |

| FENCING EXCLOSURE COORDINATES | | | |
|-------------------------------|-----------|-------------------|-------------------|
| POINT | EXCLOSURE | N OR Y COORDINATE | E OR X COORDINATE |
| 1053 | 7 | 1 457 909.700 | 811 793.438 |
| 1054 | 7 | 1 457 811.870 | 811 635.651 |
| 1055 | 7 | 1 457 747.351 | 811 506.754 |
| 1056 | 7 | 1 457 696.253 | 811 408.970 |
| 1057 | 7 | 1 457 645.133 | 811 440.083 |
| 1058 | 7 | 1 457 674.013 | 811 380.092 |
| 1059 | 7 | 1 457 754.062 | 811 695.655 |
| 1060 | 7 | 1 457 851.851 | 811 802.378 |
| 1061 | 7 | 1 457 938.604 | 811 873.443 |
| 1062 | 8 | 1 457 809.635 | 812 457.368 |
| 1063 | 8 | 1 457 832.981 | 812 515.705 |
| 1064 | 8 | 1 457 801.853 | 812 546.818 |
| 1065 | 8 | 1 457 576.178 | 812 154.016 |
| 1066 | 8 | 1 457 642.324 | 812 041.231 |
| 1067 | 8 | 1 457 759.053 | 812 243.466 |
| 1068 | 8 | 1 457 797.962 | 812 373.586 |
| 1069 | 9 | 1 457 937.098 | 813 243.780 |
| 1070 | 9 | 1 457 908.152 | 813 268.228 |
| 1071 | 9 | 1 457 892.627 | 813 297.120 |
| 1072 | 9 | 1 457 825.921 | 813 174.883 |
| 1073 | 9 | 1 457 790.345 | 813 105.985 |
| 1074 | 9 | 1 457 712.521 | 812 888.182 |
| 1075 | 9 | 1 457 716.960 | 812 828.175 |
| 1076 | 9 | 1 457 871.051 | 813 074.811 |
| 1077 | 9 | 1 457 905.969 | 813 175.328 |
| 1078 | 10 | 1 458 523.655 | 814 194.093 |
| 1079 | 10 | 1 458 459.173 | 814 100.748 |
| 1080 | 10 | 1 458 365.784 | 813 954.054 |
| 1081 | 10 | 1 458 221.254 | 813 759.485 |
| 1082 | 10 | 1 458 183.454 | 813 754.040 |
| 1083 | 10 | 1 458 285.737 | 813 940.729 |
| 1084 | 10 | 1 458 505.867 | 814 260.768 |
| 1085 | 11 | 1 458 463.620 | 814 276.325 |
| 1086 | 11 | 1 458 341.325 | 814 098.926 |
| 1087 | 11 | 1 458 267.948 | 813 987.401 |
| 1088 | 11 | 1 458 167.889 | 813 827.382 |
| 1089 | 11 | 1 458 195.360 | 813 741.373 |
| 1090 | 11 | 1 458 052.265 | 813 723.693 |
| 1091 | 11 | 1 458 216.807 | 814 043.186 |
| 1092 | 11 | 1 458 594.137 | 814 263.656 |
| 1093 | 11 | 1 458 459.173 | 814 305.217 |
| 1094 | 12 | 1 458 383.572 | 814 516.354 |
| 1095 | 12 | 1 458 261.278 | 814 311.885 |
| 1096 | 12 | 1 458 176.753 | 814 196.315 |
| 1097 | 12 | 1 458 096.960 | 814 107.971 |
| 1098 | 12 | 1 458 085.300 | 814 090.172 |
| 1099 | 12 | 1 458 121.280 | 814 191.843 |
| 1100 | 12 | 1 458 219.031 | 814 356.335 |
| 1101 | 12 | 1 458 327.984 | 814 511.909 |
| 1102 | 12 | 1 458 379.125 | 814 551.914 |

| FENCING EXCLOSURE COORDINATES | | | |
|-------------------------------|-----------|-------------------|-------------------|
| POINT | EXCLOSURE | N OR Y COORDINATE | E OR X COORDINATE |
| 1103 | 13 | 1 458 585.914 | 814 583.028 |
| 1104 | 13 | 1 458 587.569 | 814 401.408 |
| 1105 | 13 | 1 458 591.297 | 814 328.109 |
| 1106 | 13 | 1 458 563.679 | 814 342.997 |
| 1107 | 13 | 1 458 503.643 | 814 311.885 |
| 1108 | 13 | 1 458 543.667 | 814 500.756 |
| 1109 | 13 | 1 458 563.679 | 814 571.916 |
| 1110 | 14 | 1 458 575.142 | 814 716.858 |
| 1111 | 14 | 1 458 568.126 | 814 756.383 |
| 1112 | 14 | 1 458 548.114 | 814 774.163 |
| 1113 | 14 | 1 458 483.631 | 814 691.930 |
| 1114 | 14 | 1 458 421.372 | 814 620.811 |
| 1115 | 14 | 1 458 403.031 | 814 531.911 |
| 1116 | 14 | 1 458 394.690 | 814 485.239 |
| 1117 | 14 | 1 458 419.143 | 814 489.864 |
| 1118 | 14 | 1 458 432.502 | 814 596.363 |
| 1119 | 14 | 1 458 563.679 | 814 694.153 |
| 1120 | A | 1 457 770.598 | 811 877.829 |
| 1121 | A | 1 457 721.401 | 811 875.289 |
| 1122 | A | 1 457 695.639 | 811 908.307 |
| 1123 | A | 1 457 682.932 | 811 966.723 |
| 1124 | A | 1 457 688.014 | 812 007.360 |
| 1125 | A | 1 457 605.431 | 811 837.191 |
| 1126 | A | 1 457 590.185 | 811 719.089 |
| 1127 | A | 1 457 719.777 | 811 796.554 |
| 1128 | A | 1 457 784.574 | 811 861.320 |
| 1129 | B | 1 457 988.240 | 813 508.257 |
| 1130 | B | 1 458 016.133 | 813 407.967 |
| 1131 | B | 1 457 960.062 | 813 359.707 |
| 1132 | B | 1 457 881.450 | 813 282.277 |
| 1133 | B | 1 457 888.180 | 813 397.132 |
| 1134 | B | 1 457 972.675 | 813 479.364 |
| 1135 | C | 1 458 023.915 | 813 692.366 |
| 1136 | C | 1 458 031.142 | 813 592.354 |
| 1137 | C | 1 458 044.483 | 813 450.115 |
| 1138 | C | 1 458 073.389 | 813 419.000 |
| 1139 | C | 1 458 120.083 | 813 436.780 |
| 1140 | C | 1 458 231.260 | 813 632.359 |
| 1141 | C | 1 458 215.695 | 813 707.923 |
| 1142 | D | 1 459 290.636 | 814 072.182 |
| 1143 | D | 1 459 208.048 | 814 103.942 |
| 1144 | D | 1 459 116.565 | 814 131.872 |
| 1145 | D | 1 459 017.418 | 814 123.348 |
| 1146 | D | 1 458 926.062 | 814 114.470 |
| 1147 | D | 1 458 833.437 | 814 117.007 |
| 1148 | D | 1 458 895.728 | 814 080.228 |
| 1149 | D | 1 458 929.788 | 814 049.322 |
| 1150 | D | 1 459 239.612 | 813 931.213 |
| 1151 | D | 1 459 283.013 | 813 910.693 |
| 1152 | D | 1 459 293.177 | 813 912.163 |
| 1153 | D | 1 459 263.109 | 814 035.872 |
| * 1154 | 15 | 1 457 950.000 | 813 806.000 |
| * 1155 | 15 | 1 458 560.000 | 814 968.000 |

* PLANTING ZONE 15 IS DEFINED BY THE BANK RESTORATION AREA.
 FENCE ALL DISTURBED AREAS WITHIN THE CONSTRUCTION LIMITS
 OF THE BANK RESTORATION AREA.