

[illegible]

## Memorandum

To: Distribution

From: Paul Ferry, P.E.  
Highways Engineer

Date: November 12, 2009

Subject: Concrete Barrier Installation - Clarification

A memo providing guidance on the criteria for replacement of the old two-loop concrete barrier was distributed on October 20, 2009. In that memo we noted that for paving projects the NCHRP 350 compliant concrete barrier should be installed if the existing barrier had to be moved in order to complete planned work. The memo should have stated that the existing barrier must be replaced if the barrier is moved to a new location. If the barrier is moved temporarily to perform the paving and can be replaced at its original location the old two-loop barrier can be reused.

All other criteria for the replacement of the two-loop barrier with NCHRP 350 compliant concrete barrier still apply.

If you have questions concerning this, please contact me at 444-6244.

Pf.

**Distribution:**

Kevin Christensen,	Construction Engineer
Jon Swartz,	Maintenance Administrator
Kent Barnes,	Bridge Engineer
Matt Strizich,	Materials Engineer
Lesly Tribelhorn,	Highways Design Engineer
Damian Krings,	Road Design Engineer
Tim Conway,	Consultant Design Engineer
Duane Williams,	Traffic & Safety Engineer
Suzy Price,	Supervisor – Contract Plans Bureau
Jim Frank,	Glendive District Engineering Services Supervisor
Gary Neville,	Billings District Engineering Services Supervisor
Joe Olsen,	Butte District Engineering Services Supervisor
Shane Stack,	Missoula District Engineering Services Supervisor
Steve Prinzing,	Great Falls District Engineering Services Supervisor
John Cornell,	Road Plans Checker
Kevin Farry,	Road Plans Checker
Bryan Vieth	Consultant Design Section